

GUTHRIE PUBLIC SCHOOLS

2015 Bond Issue Project Timeline

Estimated Target Date	Event
July 13, 2015	Series I Bond Sale \$2 million – COMPLETED 7-13-15
August 20, 2015	\$2 million in bond funds become available for GPS – COMPLETED 8-20-15
Early September, 2015	Open sealed bids for Phase I – COMPLETED 9-8-15
Mid-September, 2015	Accept bids at regular meeting of Board of Education – COMPLETED 9-14-15
October/November, 2015	Begin Phase I – BEGAN 11-30-15
August 1, 2016	Series II Bond Sale \$11 million – COMPLETED 8-1-16
August 23, 2016	\$11 million in bond funds become available for GPS - COMPLETED 8-23-16
Fall, 2016	Stakeholder input on Southern Elementary School Design/Development – COMPLETED 12-20-16
November, 2016	First Property Tax Statements with increased millage are sent out
January 9, 2017	Board of Education selects the name Charter Oak Elementary for the new school site
Spring, 2017	Phase I completed
March 21, 2017	Open and accept bids for Southern Elementary School – COMPLETED 3-30-17
Spring, 2017	Charter Oak Elementary School construction begins
July, 2017	Series Bond III Sale \$3.2 million
August, 2017	\$3.2 million becomes available for GPS
September, 2017	Technology/Safety Updates begin - COMPLETED 10-1-18
Summer, 2018	Phase III Renovations Begin
June, 2018	Junior High North Exterior Renovations begin
September 4, 2018	Charter Oak Elementary Opens
Winter, 2019	High School HVAC Renovations Begin